

Consol Energy ACAA Projects Daily Update

Report Date:	8/1/2014	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 6:30PM	Trumbull, Neel, Penn Line, West Penn	Construction - Track/grade access road slopes, install pad fence, energize power line; Production - Excavating ditches, welding, coating pipe and setting forms; Drilling - No work
ACAA Pad 1	6:30AM - 5:30PM	Trumbull	Construction - Track slopes
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 6:30PM	Land Clearing Specialists, Alex Paris	LCS starting at 376 in Zone 2, processing timber on the ROW. Maintaining E&S controls in Zone 1; AEP setting up and staging pipe at the lay down yard. Installing rock construction entrance at Pad 2, potholing underground utilities in Zone 1.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Construction - Install fence, track slopes, excavate ditches, energize electrical; Production - Excavating ditches, welding, coating pipe and setting forms. Pour 40 yds. of concrete for separator pad; Drilling - No work		
ACAA Pad 1	Construction - Track slopes.		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	LCS waiting on bridge install of stream crossing to continue processing timber in Zone 2 from 376 to Pad 4. Processing timber on ROW in Zone 2; AEP stripping top soil, preparing ROW for construction, installing #&S controls and temporary bridge over stream crossing from Pad 2 to Pad 1.		