

Consol Energy ACAA Projects Daily Update

Report Date:	8/5/2014	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	6:30AM	6:30PM	Neel, West Penn	Construction - Permanent seeding, finish electrical, permanent seeding; Production - Excavating ditches, welding, coating pipe and setting forms; Drilling - No work.
ACAA Pad 1	6:30AM	6:30PM	Trumbull, Penn Line	Construction - Track slopes, temporary seeding
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	6:30PM	Land Clearing Specialists, Alex Paris	LCS processed trees from Station 98+00 to 91+50. AEP installed pipe through Access road to Pad 2 Station 25+00;
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Construction - No work; Production - Excavating ditches, welding, coating pipe and setting forms, performing x-rays. All concrete piers and pads were completed yesterday; Drilling - Begin setting containment and matting boards.			
ACAA Pad 1	Construction - Install 30" culvert on Cummings Road.			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	LCS is waiting on Alex Paris to install a bridge at stream crossing Station 91+25 to continue processing trees back towards Hwy 376. AEP is building the bridge at Station 91+25 and repairing E&S at Station 30+25 to 32+00.			