

Consol Energy ACAA Projects Daily Update

Report Date:	8/6/2014		Day of Week:	Wednesday
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	6:30AM	6:30PM	Penn Lines, Diamond Technical Services, West Penn, Beitzel, Liquid Luggers, Capstone	Construction - Electrical work; Production - Excavating ditches, welding, coating pipe and setting forms, performing x-rays. All concrete piers and pads were completed yesterday; Drilling - Begin setting containment and matting boards.
ACAA Pad 1	6:30AM	5:30PM	Trumbull	Construction - Install 30" culvert on Cummings Rd;
ACAA FI-3	6:30AM	5:30PM	Trumbull	Construction - Rip/push rock;
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	5:30PM	Land Clearing Specialists, Alex Paris	LCS processed trees from Station 91+00 to 120+00. AEP installed bridge at Station 91+00;
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Construction - Install guiderail on access road; Production - Excavating ditches, coating pipe and setting forms, welding and x-rays completed, inspection ongoing; Drilling - No work, matting boards and containment completed yesterday;			
ACAA Pad 1	Construction - Install 30" culvert on Cummins Road;			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	LCS is still processing trees around Station 120+00. AEP is receiving pipe and fittings at the lay down;			