

Consol Energy ACAA Projects Daily Update

| Report Date: | 8/7/2014 | Day of Week: | Thursday |
|----------------------|--|---|---|
| Gates Open: | ZZ, QQQ | | |
| PREVIOUS DAY'S WORK | | | |
| Work Area | Working Hours | Vendors on Site | Work Description |
| ACAA Pad 2 | 6:30AM 5:30PM | Penn Line, West Penn | Construction - Install guiderail on access road; Production - All pipeline completely welded, x-rayed, coated and rock shielded. DTS inspector performing inspections; Drilling - No work; |
| ACAA Pad 1 | 6:30AM 5:30PM | Trumbull | Construction - Install 30" culvert on Cummings Rd; |
| ACAA FI-3 | 6:30AM 5:30PM | Trumbull | Construction - Rip/push rock |
| ACAA Bridge 2 | | | No work |
| ACAA CI-1 | | | No work |
| ACAA CI-2 | | | No work |
| ACAA Pad 4 | | | No work |
| Pipeline 2 - North | | | No work |
| Pipeline 2 - South | 6:30AM 5:30PM | Land Clearing Specialist, Alex Paris | LCS cleared processed trees from Station 87+00 to 78+00. AEP received HDPE pipe. |
| TODAY'S PLANNED WORK | | | |
| Work Area | Planned Work Description | | |
| ACAA Pad 2 | Construction - No work; Production - backfilling production line ditches; Drilling - No work; | | |
| ACAA Pad 1 | Construction - Install rip rap apron | | |
| ACAA FI-3 | Construction - Rip Rock | | |
| ACAA Bridge 2 | No work | | |
| ACAA CI-1 | No work | | |
| ACAA CI-2 | No work | | |
| ACAA Pad 4 | No work | | |
| Pipeline 2 - North | No work | | |
| Pipeline 2 - South | LCS is processing trees from Station 72+00 to 75+00. AEP is building ROW for Station 30+50 to 37+00. | | |