

Consol Energy ACAA Projects Daily Update

Report Date:	8/20/2014	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			No work
ACAA Pad 1	6:30AM - 4:30PM	Trumbull	Construction - Install drainage, fine grade;
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2	6:30AM - 6:30PM	Weaver Express, Land Clearing Specialists	Construction - Grind stumps and mow/install filter sock;
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:00AM - 4:00PM	Land Clearing Specialists, Weaver Express, Alex E. Paris	LCS stumped and mowed in Zone 1, partial day of processing cut trees; Weaver installed silt sock along pipeline ROW; AEP fused water line pipe in Zone 1 for F13; moved chips off ROW; fab gas line pieces in laydown yard; prepped ROW and built RCE at Imperial Pointe Rd.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Construction - Housekeeping for Mondays event;		
ACAA Pad 1	Construction - No work due to rain;		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	Construction - No work due to rain;		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	LCS shut down due to rain; AEP limited to laydown yard receiving of pipe; perform E&S inspection of entire pipeline ROW due to rain event. Control activities, if necessary; JanX and Blue Mtn x-ray and as-built service intro meeting only.		