

Consol Energy ACAA Projects Daily Update

Report Date: 8/22/2014		Day of Week: Friday		
Gates Open: ZZ, QQQ				
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	6:30AM	8:30PM	Trumbull, Neel's Fencing	Construction - Final cleanup for PR event; Install gate.
ACAA Pad 1	6:30AM	4:30PM	Trumbull	Construction - Track slopes; Repair E&S issues.
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North	6:30AM	5:00PM	Land Clearing Specialists, Alex Paris	LCS - Chipped, cleared, grubbed, hauled out chips; AEP - Took delivery of pipe at the laydown yard;
Pipeline 2 - South	6:30AM	5:00PM	Land Clearing Specialists, Alex Paris	LCS - Installed filter sock at McCaslin Rd; AEP - Cleaned up area around Pad 2 access road crossing; Maintenance work on E&S controls along ROW around Pad 1 and Montour Run; Welded pipe in laydown yard and near Cummings Rd and Stream Crossing #3; Unloaded bore equipment for planned conventional road bore of McCaslin/Clinton-Enlow Rd; Fused water line pipe.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Construction - Final cleanup for PR event.			
ACAA Pad 1	Construction - E&S maintenance.			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	LCS - Chipping, clearing, grubbing, hauling out chips; AEP - Taking delivery of pipe at the laydown yard.			
Pipeline 2 - South	AEP - Continue cleanup of area around Pad 2 access road crossing; Welding pipe near Cummings Rd and Stream Crossing #3; Fusing water line pipe; E&S control check prior to end of day.			