

### Consol Energy ACAA Projects Daily Update

Report Date:	8/25/2014	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 6:30PM	Trumbull	<b>Construction</b> - Saturday - No work; Friday - Final cleanup;
ACAA Pad 1	6:30AM - 6:30PM	Trumbull, Penn Line, Land Clearing Specialists	<b>Construction</b> - Saturday - No work; Friday - Temporary E&S controls, final seeding
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2	6:30AM - 6:30PM	Land Clearing Specialists	No work
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM - 6:00PM	Land Clearing Specialists	LCS - Chipping, clearing, grubbing, hauling out chips - Saturday; No work - Sunday
Pipeline 2 - South			No work - Saturday and Sunday
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	No Work		
ACAA Pad 1	<b>Construction</b> - Track slopes, fine grading		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	<b>Construction</b> - Stump grinding;		
ACAA Pad 4	No work		
Pipeline 2 - North	LCS - Chipping, clearing, grubbing, hauling out chips		
Pipeline 2 - South	AEP - Welding and coating pipe near Cummings Rd and stream crossing #3. Fusing water line pipe.		