

### Consol Energy ACAA Projects Daily Update

Report Date:	8/26/2014	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			<b>Construction</b> - No work;
ACAA Pad 1	6:30AM - 6:30PM	Trumbull	<b>Construction</b> - Excavate ditches, unload cellars;
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2	6:30AM - 6:30PM	Land Clearing Specialists	<b>Construction</b> - Stump grinding;
ACAA Pad 4			No work
Pipeline 2 - North			LCS processed trees
Pipeline 2 - South			AEP continued to construct the bore pit at Station 99+00 (Clinton-Enlow Rd). Installed pipe for stream crossing #3. Welded pipe for road crossing. Received material at the laydown yard.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Construction</b> - No work		
ACAA Pad 1	<b>Construction</b> - Track slopes, fine grading and install cellars		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	<b>Construction</b> - Stump grinding;		
ACAA Pad 4	No work		
Pipeline 2 - North	LCS is processing trees from Station 167+00 to 176+00		
Pipeline 2 - South	AEP is doing a road crossing at Cummings Rd. Constructing bore pit at Clinton-Enlow Rd. Welding pipe at the laydown yard for water. Bending and staging pipe near Pad 2.		