

Consol Energy ACAA Projects Daily Update

Report Date:	8/27/2014	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			No work
ACAA Pad 1	6:30AM - 6:30PM	Trumbull, Penn Line	Construction - Install cellars, build electric facilities
ACAA FI-3	6:30AM - 6:30PM	Trumbull	Construction - Rip rock, place embankment
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2	6:30AM - 6:30PM	Land Clearing Specialists	Construction - Grind stumps
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM - 6:30PM	Land Clearing Specialists	LCS processed trees between Station 167+00 to 177+00. Set a bridge at 177+00 to continue processing trees.
Pipeline 2 - South	6:30AM - 6:30PM	Alex Paris	AEP set and welded stringer from Station 43+30 to 41+20. Engineered pipe for ROW between Station 17+00 to 28+00. Started the bore at Clinton-Enlow Rd. Fabricated water fittings at the laydown yard North of Hwy 376.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	No work		
ACAA Pad 1	Construction - Install cellars, final seeding		
ACAA FI-3	Construction - Rip rock, place embankment		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	LCS will continue processing trees between 167+00 to 177+00. Stumping between Station 124+00 to 125+00. Chipping on Pad 4.		
Pipeline 2 - South	AEP is welding pipe between Station 17+00 to 28+00. Welding poly pipe for install between Station 43+00 to 41+00. Boring at Clinton-Enlow Rd. Starting to ROW at Station 103+00 to 95+50 and fabricating water part at Laydown North of Hwy 376.		