

Consol Energy ACAA Projects Daily Update

Report Date:	8/28/2014	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			No work
ACAA Pad 1	6:30AM - 6:30PM	Trumbull, Penn Line	Construction - Install cellars, build fence/pad for electrical, permanent seeding and ditch lining.
ACAA FI-3	6:30AM - 6:30PM	Trumbull	Construction - Excavate and place embankments
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM - 6:30PM	Land Clearing Specialist	LCS Processed trees between Station 172+00 to 181+00. Finished stumping at Station 124+50 to 126+00;
Pipeline 2 - South	6:30AM - 6:30PM	Alex E. Paris	AEP staged pipe from Station 17+00 to 28+00. Back filled at Station 43+00 to 41+50. Still boring at Station 66+00 Clinton-Enlow Rd, north of Hwy 376 they are building ROW from Station 103+00 back towards the bore pit at Station 77+00;
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	No work		
ACAA Pad 1	Construction - Build fence/pad for electrical, install cellars;		
ACAA FI-3	Construction - Excavate and place embankment;		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	LCS is mowing from Station 124+00 to 156+00. Processing trees from Station 17+00 to 28+00.		
Pipeline 2 - South	AEP is welding pipe from Station 17+00 to 28+00. Boring at Clinton-Enlow Rd. Building ROW at Station 95+00.		