

### Consol Energy ACAA Projects Daily Update

Report Date:	8/29/2014	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			No work
ACAA Pad 1	6:30AM - 6:30PM	Trumbull, Penn Line	<b>Construction</b> - Backfill cellars, build fence/pad for electrical, install drainage.
ACAA FI-3	6:30AM - 6:30PM	Trumbull	<b>Construction</b> - Excavate and place embankment
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM - 6:30PM	Land Clearing Specialists	LCS is mowing from Station 124+00 to 156+00. Processing trees from Station 17+00 to 26+00.
Pipeline 2 - South	6:30AM - 6:30PM	Alex E. Paris	AEP is welding pipe from Station 17+00 to 28+00. Boring at Clinton-Enlow Rd. Building ROW at Station 95+00.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	No work		
ACAA Pad 1	<b>Construction</b> - Build fence/pad for electrical, install drainage;		
ACAA FI-3	<b>Construction</b> - Excavate and place embankment;		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	No Report		