

7/2/2014

**WEDNESDAY'S OPERATIONS (7/2/14)**

Contractors On Site	Working Hours	Gates Open Duration	Gates Open
G4S Security, Trumbull, West Penn Energy, Beitzel Corp	6:30 AM - 6:30 PM	5:00 AM - 8:00 PM	QQQ, ZZ
PAD 1 - Well Pad	No work.		
PAD 1 - Cummings Road	No work.		
PAD 2 - Well Pad	West Penn formed concrete foundations and prepped for concrete pouring. Trumbull excavated for vent lines and built perimeter berms.		
PAD 2 - ACAA Private Road	No work.		
PAD 2 - New Access Road	Trumbull installed drainage pipe and poured slope anchors.		
CI 1	No work.		
FI 3	Trumbull excavated and backfilled toe-keys.		
PAD 4	LCS - Process and Remove Timber		
CI 2	No work.		
PIPELINE - Seg 2, South of 376	LCS - Process and Remove Timber		
PIPELINE - Seg 2, North of 376	No work.		

**TODAY'S OPERATIONS (7/3/14)**

PAD 1	No work.		
PAD 2	Beitzel is installing vent lines. Trumbull is excavating for vent lines and building perimeter berms around the pad and installing drainage on the new access road.		
CI 1	No work.		
FI 3	Trumbull - excavate toe-keys and excavate cut to fill.		
PAD 4	No work.		
CI 2	No work.		
PIPELINE - Seg 2, South of 376	No work.		
PIPELINE - Seg 2, North of 376	No work.		