

Consol Energy ACAA Projects Daily Update

Report Date: 7/17/2014		Day of Week: Thursday	
Gates Open: QQQ, ZZ			
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 5:30PM	Blue Mountain Engineering (2,) RedStone (3), Trumbull Land Clearing Specialists, Alex Paris	Drilling - Re-shoot pad dimensions and well coordinates (BME) Deliver Conductor rig to location (Redstone). Construction - Installed drainage, install fence. Pipeline - ROW prep completed between Rt 30 and Pad 2.
ACAA Pad 1	6:30AM - 5:30PM	Trumbull	Construction - Excavated cut to fill
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30AM - 5:30PM	Alex Paris	Pipeline - Building laydown area and delivering Equipment.
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 5:30PM	LCS	Pipeline - Finish the trees
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Begin installing conductors, Construction - Install fence, Fine grade road, Permanent seeding		
ACAA Pad 1	Construction - Excavate to fill		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	Pipeline - LCS finished preparing ROW for Penn Line between Rt 30 and Pad 2. LCS moved over to Stn 31 and 65 stream crossing to process trees. PVE Sheffler coming to survey for power line post install between Rt 30 and Pad 2.		