

Consol Energy ACAA Projects Daily Update

Report Date: 7/18/2014	Day of Week: Friday
------------------------	---------------------

Gates Open: ZZ, QQ

PREVIOUS DAY'S WORK

Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	1:00AM-drl 12:59PM-drl	J&E, Redstone , PA DEP, Capstone, Ryan Environmental, Waste Mgmt., Penn Mechanical, Trumbull, Penn Line Svc, Lindy, Neel Fencing LCS, PVE Sheffler	Drig - Install conductor *Note: conductors are a drilling operation and will be a 24 hour operation with supervision*; Construction - Installed drainage and fence, permanently seeding. Fine Grade stockpiled stone for Access Rd; PL - Processing trees, Installed E&S for night, ROW for power pole marked.
ACAA Pad 1	6:30AM 5:30PM	Trumbull	Construction - Excavate cut to fill
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM 5:30PM	LCS	Finish processing trees

TODAY'S PLANNED WORK

Work Area	Planned Work Description
ACAA Pad 2	Drig - Continue installing conductors; Construction - Install fence, fine grade road, install guiderail, place stone sub-base; PL - cut in water bars from Pad 2 out to present location, finish processing trees, ROW marked for power line.
ACAA Pad 1	Construction - Excavate cut to fill
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
ACAA Pad 4	PL - Alex Paris setting up laydown yard in area of Pad 4 off gate ZZ
Pipeline 2 - North	No work
Pipeline 2 - South	PL - Cut water bars, finish processing trees; Install filter sock.