

Consol Energy ACAA Projects Daily Update

Report Date: 7/21/2014	Day of Week: Monday
------------------------	---------------------

Gates Open: ZZ, QQQ

PREVIOUS DAY'S WORK

Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	1:00AM-drl	12:59PM-drl	Redstone	Drig - Continued drilling conductors;
ACAA Pad 1				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South				No work

TODAY'S PLANNED WORK

Work Area	Planned Work Description	
ACAA Pad 2	Drig - Continue drilling conductors; Construction - Fine grade access road, place stone, install fence	
ACAA Pad 1	Construction - Excavate cut to fill	
ACAA FI-3	No work	
ACAA Bridge 2	No work	
ACAA CI-1	No work	
ACAA CI-2	No work	
ACAA Pad 4	No work	
Pipeline 2 - North	No work	
Pipeline 2 - South	LCS processing trees - Alex Paris setting up the day down yard, hauling 16" pipe for the job.	