

**Consol Energy ACAA Projects Daily Update**

Report Date:	7/22/2014	Day of Week:	Tuesday
--------------	-----------	--------------	---------

Gates Open: ZZ, QQQ

**PREVIOUS DAY'S WORK**

Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	1:00AM-drl	12:59PM-drl	Redstone, Trumbull, Lindy, Penn Lines, Neel Fence	<b>Drlg</b> - Continued drilling conductors; <b>Construction</b> - Fine grade access road, place stone, install fence
ACAA Pad 1	6:30AM	6:30PM	Trumbull, Lindy, Penn Lines, Neel Fence	<b>Construction</b> - Excavate cut to fill
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	5:30PM	Land Clearing Specialist, Alex Paris	Finished processing trees between station 38+00 to 44+00. E&S installed at stream 39+00. Alex Paris received more 16" pipe and equipment

**TODAY'S PLANNED WORK**

Work Area	Planned Work Description
ACAA Pad 2	<b>Construction</b> - Fine grade access road, place stone, install fence; <b>Drlg</b> - No activity today
ACAA Pad 1	<b>Construction</b> - Excavate cut to fill
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
ACAA Pad 4	No work
Pipeline 2 - North	No work
Pipeline 2 - South	Moving over to pad 1 to start processing from the pad back to stream crossing T station 48+05