

**Consol Energy ACAA Projects Daily Update**

Report Date:	7/23/2014	Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	6:30AM	6:30PM	Trumbull, Lindy, Neel Fencing	<b>Drig</b> - No activity; <b>Construction</b> - Fine grade access road, place stone, install fence
ACAA Pad 1	6:30AM	5:30PM	Trumbull, Lindy, Neel Fencing	<b>Construction</b> - Excavate cut to fill
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	5:30PM	Land Clearing Specialists, Alex Paris	Moving over to pad 1 to start processing from the pad back to stream crossing T station 48+05. Alex Paris still delivering pipe.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	<b>Construction</b> - Install fence; <b>Drilling</b> - Cut conductors to the correct height; <b>Production</b> - Place barrier blocks around production risers			
ACAA Pad 1	<b>Construction</b> - Excavate cut to fill			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	LCS is processing trees from station 44+60 to 47+50. Alex Paris is still hauling in pipe.			