

### Consol Energy ACAA Projects Daily Update

Report Date:	7/24/2014	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 6:30PM	Trumbull, Redstone, James White Excavating	<b>Construction</b> - Stockpile stone; <b>Drilling</b> - Cut conductors to the correct height; <b>Production</b> - Place barrier blocks around production risers
ACAA Pad 1	6:30AM - 5:30PM	Trumbull	<b>Construction</b> - Excavated cut to fill
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 5:30PM	Land Clearing Specialists, Alex Paris	LCS finished processing trees from Station 44+60 to Pad 1. Alex Paris received 16' steel pipe and HDPE pipe for project
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Production</b> - No activity; <b>Construction</b> - Pave entrance road, install fence, place stone; <b>Drilling</b> - No activity		
ACAA Pad 1	<b>Construction</b> - Excavate cut to fill, fine grade		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	LCS is processing trees from Pad 1 to Station 60+50. Alex Paris is still receiving pipe deliveries. PVE Sheffler has a surveying crew marking LOD from Station 28+00 to 62+00.		