

**Consol Energy ACAA Projects Daily Update**

Report Date: 7/25/2014	Day of Week: Friday
------------------------	---------------------

Gates Open: ZZ, QQQ

**PREVIOUS DAY'S WORK**

Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 6:30PM	Trumbull, Lindy, Neel Fence, Penn Lines	<b>Construction</b> - Fine graded access road, paved access road, installed fence, set power poles, installed breaker facilities
ACAA Pad 1	6:30AM - 5:30PM	Trumbull	<b>Construction</b> - Excavated cut to fill, fine graded pad
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 6:30PM	Land Clearing Specialists, Alex Paris, PVE Sheffler	LCS is processing trees from Pad 1 to Station 60+50. Alex Paris is still receiving pipe deliveries. PVE Sheffler has a surveying crew marking LOD from Station 28+00 to 62+00.

**TODAY'S PLANNED WORK**

Work Area	Planned Work Description
ACAA Pad 2	<b>Construction</b> - Pave access road, install fence, install power line; <b>Drilling</b> - No activity
ACAA Pad 1	<b>Construction</b> - Fine grade
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
ACAA Pad 4	No work
Pipeline 2 - North	No work
Pipeline 2 - South	No Report