

**Consol Energy ACAA Projects Daily Update**

Report Date: 7/28/2014	Day of Week: Monday
------------------------	---------------------

Gates Open: ZZ, QQQ

**SATURDAY'S WORK - NO WORK ON SUNDAY**

Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 6:30PM	Trumbull	<b>Drilling</b> - No Work; <b>Production</b> - No Work; <b>Construction</b> - Fine grade slopes, drainage work, excavate slopes
ACAA Pad 1			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South			No work

**TODAY'S PLANNED WORK**

Work Area	Planned Work Description
ACAA Pad 2	<b>Drilling</b> - No Work; <b>Production</b> -West Penn onsite setting up to layout production lines, concrete piers and pads for surface equipment. Possibly start welding; <b>Construction</b> - E&S maintenance
ACAA Pad 1	<b>Construction</b> - E&S maintenance
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
ACAA Pad 4	No work
Pipeline 2 - North	No work
Pipeline 2 - South	PVE - Staking LOD in Zone 2 and E&S inspection on Pipeline ROW, LCS - Moving equipment into Zone 2, no work on ROW. AEP - Setting up and staging pipe at the lay down yard, no work on pipeline ROW.