

### Consol Energy ACAA Projects Daily Update

Report Date:	7/30/2014	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 5:30PM	Penn Lines, Neel Fencing, Trumbull, West Penn	Construction - Build power lines, install pad fencing, track slopes, seed stockpiles and slopes. Production - Setting up to layout production lines, concrete piers and pads for surface equipment. Possibly welding; Drilling - No work
ACAA Pad 1	6:30AM - 5:30PM	Trumbull	Construction - Fine grade pad.
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 5:30PM	Land Clearing Specialists, Alex Paris	LCS starting at 376 in Zone 2, processing timber on the ROW. Alex Paris setting up and staging pipe at the lay down yard. No work on the pipeline ROW.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Construction</b> - Build power lines, install pad fencing, track slopes, excavate ditches, E&S maintenance; <b>Production</b> - Excavating ditches, welding, coating pipe and setting forms; <b>Drilling</b> - No work		
ACAA Pad 1	<b>Construction</b> - Track slopes		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	LCS - Starting at 376 in Zone 2, processing timber on ROW; AEP - Setting up and staging pipe at the laydown yard. No work on the pipeline ROW.		