

Consol Energy ACAA Projects Daily Update

Report Date:	7/31/2014	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 6:30PM	Trumbull, Neel, Penn Line, West Penn	Construction - Complete final electric connections, install pad fencing, track slopes, excavate ditches; Production - Excavating ditches, welding, coating pipe and setting forms; Drilling - No work
ACAA Pad 1	6:30AM - 6:30PM	Trumbull	Construction - Track slopes
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 6:30PM	Land Clearing Specialists, Alex Paris	LCS - Starting at 376 in Zone 2, processing timber on ROW; AEP - Setting up and staging pipe at the laydown yard. No work on the pipeline ROW.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Construction - Install fence, track slopes, excavate ditches, energize electrical; Production - Excavating ditches, welding, coating pipe and setting forms; Drilling - No work		
ACAA Pad 1	Construction - No work planned		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	LCS starting at 376 in Zone 2, processing timber on the ROW. Maintaining E&S controls in Zone 1; AEP setting up and staging pipe at the lay down yard. Installing rock construction entrance at Pad 2, potholing underground utilities in Zone 1.		