

### Consol Energy ACAA Projects Daily Update

Report Date: Wednesday		Day of Week: 9/3/2014	
Gates Open: ZZ, QQQ			
<b>PREVIOUS DAY'S WORK</b>			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			No work
ACAA Pad 1			No work
ACAA FI-3	6:30AM - 4:30PM	Trumbull	<b>Construction</b> - Excavate and place embankment
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 4:30PM	Alex Paris	AEP continued welding at Station 12+00 to 24+00. String and engineer pipe from Cummins Rd to Pad 1. Finished boring at Clinton-Enlow Rd.
<b>TODAY'S PLANNED WORK</b>			
Work Area	Planned Work Description		
ACAA Pad 2	No work		
ACAA Pad 1	<b>Construction</b> - Install cellars, excavate vent lines.		
ACAA FI-3	<b>Construction</b> - Hammer rock, excavate and place embankment;		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	LCS is continuing to process trees from Station 188+00 to 201+00; AEP is building ROW and stringing pipe from Station 98+00 to Hwy 376 HDD bore pit Station 77+00.		
Pipeline 2 - South	AEP is installing road crossing at Pad 1 access road. Welding pipe at Station 14+00. String and engineer pipe from Cummings Rd to Pad 1. Excavating and shoring the exit side of the road bore at Clinton-Enlow Rd.		