

Consol Energy ACAA Projects Daily Update

Report Date:	9/4/2014	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			No work
ACAA Pad 1	6:30AM - 4:30PM	Trumbull	Construction - Install cellars, excavate vent lines
ACAA FI-3	6:30AM - 6:30PM	Trumbull	Construction - Excavate and place embankment
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM - 6:30PM	Land Clearing Specialists	Processed trees from Station 188+00 to 200+00
Pipeline 2 - South	6:30AM - 6:30PM	Alex E. Paris	Welded, jeeped and coated pipe from Station 14+00 to 22+00. Engineered pipe from Station 45+00 to 52+00. Installed road crossing at Pad 1 access road, excavated the receiving side of Clinton-Enlow Rd bore.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	No work		
ACAA Pad 1	Construction - Install vent lines, backfill cellars		
ACAA FI-3	Construction - Excavate and place embankment		
ACAA Bridge 2	No work		
ACAA CI-1	Construction - Abandon/plug piezometers.		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	Land Clearing Specialists is continuing to process trees from Station 188+00 to 200+00.		
Pipeline 2 - South	Alex Paris is doing maintenance E&S at Pad 2; Welding, jeeping and coating at Station 14+00 to 22+00. Welding at Cummings Rd crossing; Engineering and stringing from Station 45+00 to 52+00; Inserting steel and poly pipe through the bore at Clinton-Enlow road bore.		