

Report Date:	9/6/2014	Day of Week:	Saturday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	6:30AM	6:30PM	Trumbull	Friday - Construction - Removed Shoremax lining from access road (south) ditches and placed R-4 rip rap lining in ditches; Drilling - Continuous drilling;
ACAA Pad 1	6:30AM	6:30PM	Trumbull	Construction - completed backfilling steel ventlines and graded the well pad. Graded the access road and ditches.
ACAA FI-3				Construction - completed backfilling steel ventlines and graded the well pad. Graded the access road and ditches.
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North	6:30AM	6:30PM	Land Clearing Specialists	Worked on installing water bars and silt sock from Station 190+00 to 200+00. LCS is done clearing.
Pipeline 2 - South				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Drilling - Continuous drilling			
ACAA Pad 1	Construction - Fine grade pad to prep for soil-cement stabilization			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	AEP bending pipe, backfill and remove shoring. Dig ditch to and install pipe.			

Consol Energy ACAA Projects Daily Update

Report Date:	9/8/2014	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2				Drilling - Continuous drilling;
ACAA Pad 1	6:30AM	6:30PM	Trumbull	Construction - Installed 12" cross pipes on Cumming Rd/Pad 1 access road.
ACAA FI-3				Construction - No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South				No work reported
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Drilling - Continuous drilling			
ACAA Pad 1	Construction - Soil-cement stabilization			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	AEP is bending pipe from Station 45+00 to 53+00. Backfilling and removing all shoring at Clinton-Enlow Road bore. Dig ditch and install pipe at Station 12+00 to 18+00. Welding pipe at Station 22+00 to 24+00.			