

Consol Energy ACAA Projects Daily Update

Report Date:	9/9/2014	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1	6:30AM - 6:30PM	Trumbull	Construction - Began soil-cement stabilization on the well pad. Fine graded well pad behind stabilization operation.
ACAA FI-3	6:30AM - 6:30PM	Trumbull	Construction - Ripped/hoe-rammed rock in the base of the impoundment and stockpiled rock
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 6:30PM	Alex E. Paris	Welded pipe from Station 35+00 towards 31+00. Dug ditch and lowered in steel from Station 14+00 to 16+00. Engineered and bent pipe from Station 45+00 to 52+00. Backfilled and restored receiving pit at Clinton-Enlow Rd bore.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Construction - continue soil-cement stabilization on well pad.		
ACAA FI-3	Construction - Hoe-ram and rip rock		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	AEP weld on fabrication at lay down yard.		
Pipeline 2 - South	AEP lowering in steel from 16+00 to 20+00. Welding from Station 20+00 to 25+00. Bend pipe from 52+00 to 60+00.		