

### Consol Energy ACAA Projects Daily Update

Report Date:	9/10/2014	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			<b>Drilling</b> - Continuous drilling
ACAA Pad 1	6:30AM - 5:30PM	Trumbull	<b>Construction</b> - Soil-cement stabilization on well pad, Fine grade well pad behind stabilization.
ACAA FI-3	6:30AM - 5:30PM	Trumbull	<b>Construction</b> - Ripped/hoe-rammed rock in the base of the impoundment and stockpiled rock.
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 6:30PM	Alex E. Paris	Installed pipe from Station 14+00 to 19+00. Welded pipe from 20+00 to 22+00. Bent pipe from Station 49+00 to 53+00.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Drilling</b> - Continuous drilling		
ACAA Pad 1	<b>Construction</b> - Trumbull performed soil stabilization on the well pad subgrade. Stockpiled stone on the tank pad. Fine graded well pad behind stabilization operation.		
ACAA FI-3	<b>Construction</b> - Trumbull ripped/hoe-rammed rock in the base of the impoundment and stockpiled rock.		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	AEP will start welding the bore pipe for Hwy 376 at Station 70+00		
Pipeline 2 - South	AEP Is finishing welding pipe from Station 20+00 to 23+00. Stringing pipe from Station 34+00 to 25+00		