

Consol Energy ACAA Projects Daily Update

Report Date:	9/11/2014	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1	6:30AM - 5:30PM	Trumbull Energy Service	Construction - Performed soil-cement stabilization on the well pad subgrade. Stockpiled stone on the tank pad. Fine graded well pad behind stabilization operation.
ACAA FI-3	6:30AM - 5:30PM	Trumbull Energy Service	Construction - Ripped/hoed-rammed rock in the base of the impoundment and stockpiled rock.
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM - 6:30PM	Alex E. Paris	Start welding the bore pipe for Hwy 376 at Station 70+00.
Pipeline 2 - South	6:30AM - 6:30PM	Alex E. Paris	Finishing welding pipe from Station 20+00 to 23+00. Stringing pipe from Station 34+00 to 25+00.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Construction - Trumbull excavated top of slop ditch, along the south access road and installed pipe/inlet to tie ditch into top of slope manhole; Drilling - Continuous drilling		
ACAA Pad 1	Construction - No work due to weather.		
ACAA FI-3	Construction - Trumbull rip/hoed-ram rock in the base of the impoundment and stockpile rock.		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	AEP inspected the ROW from Station 77+00 to 200+00 for E&S concerns after the previous rain fall.		
Pipeline 2 - South	AEP strung, engineered and bent pipe from Station 26+00 to 33+50. Weld pipe and fabricate on both sides of Radar Tower Rd to Cummins Rd. Started trenching at Pad 2 access road crossing towards Cummins Rd.		