

Consol Energy ACAA Projects Daily Update

Report Date:	9/12/2012	Day of Week:	Friday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	6:30AM	5:30PM	Trumbull Energy Service	Construction - Trumbull excavated top of slop ditch, along the south access road and installed pipe/inlet to tie ditch into top of slope manhole; Drilling - Continuous drilling
ACAA Pad 1	6:30AM	5:30PM	Trumbull Energy Service	Construction - No work due to weather conditions
ACAA FI-3	6:30AM	5:30PM	Trumbull Energy Service	Construction - Ripped/hoe-rammed rock in the base of the impoundment and stockpiled rock.
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North	6:30AM	5:30PM	Alex E. Paris	Inspected the ROW from Station 77+00 to 200+00 for E&S concerns after the previous rain fall.
Pipeline 2 - South	6:30AM	5:30PM	Alex E. Paris	Strung, engineered and bent pipe from Station 26+00 to 33+50; Welded pipe and fabricated on both sides of Radar Tower Rd to Cummins Rd; Started trenching at Pad 2 access road crossing towards Cummins Rd.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Construction - Trumbull lined top of slope ditch with R4 rip rap; Drilling - Continuous drilling			
ACAA Pad 1	Construction - Trumbull performed soil-cement stabilization on the well pad subgrade - 100% complete. TES place stone on well pad; Start stabilizing the well pad access road; Fine grade well pad;			
ACAA FI-3	Construction - Trumbull ripped/hoe-rammed rock in the base of the impoundment and stockpiled rock.			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	AEP is coming back through the ROW adjusting E&S where needed			
Pipeline 2 - South	AEP is installing Radar Tower Rd crossing. Welding pipe at Pad 2 access road crossing; Bending pipe from 33+00 towards access road to Pad 2.			