

Consol Energy ACAA Projects Daily Update

Report Date:	9/13/2014	Day of Week:	Saturday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1	6:30AM - 5:30PM	Trumbull Energy Service	Construction - performed soil-cement stabilization on the well pad subgrade - 100% complete. Place stone on well pad. Started stabilizing well pad access road. Fine grade well pad behind stabilization process.
ACAA FI-3	6:30AM - 5:30PM	Trumbull Energy Service	Construction - Ripped/hoed-rammed rock in the base of the impoundment and stockpile rock.
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM - 6:30PM	Alex E. Paris	Coming back through ROW, adjusting E&S where needed.
Pipeline 2 - South	6:30AM - 6:30PM	Alex E. Paris	Install Radar Tower Rd crossing. Welding pipe at Pad 2 access road crossing. Bending pipe from 33+00 towards access road to Pad 2.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Construction - Continue soil-cement stabilization on the well pad access road. Place stone on well road.		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	AEP finish digging across Radar Tower Rd. Partial install of pipe and partial backfill.		