

Consol Energy ACAA Projects Daily Update

Report Date:	9/15/2014	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2				Drilling - Continuous drilling
ACAA Pad 1	6:30AM	5:30PM	Trumbull	Construction - Soil-cement stabilized the well pad access road (5+00 to 12+94) and Cummings Rd (0+00 - 24+00). Place stone on the well pad.
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	6:30PM	Alex E. Paris	Finished digging across Radar Tower Rd. Partial install of pipe and partial backfill.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Drilling - Continuous drilling			
ACAA Pad 1	Construction - Trumbull will place stone on the wellpad.			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	AEP build ROW from Station 98+00 toward Creek Crossing #10 at Station 120+00. Coating bore string pipe at bore exit.			
Pipeline 2 - South	AEP continues welding and installing pipe between Pad 2 access road and Cummings Road. Also between Cummings Rd and Radar Tower Rd. Fusing pipe along Cummings Rd for the water line for F13. String pipe and engineer from Radar Tower Rd to Pad 1			