

### Consol Energy ACAA Projects Daily Update

Report Date:	9/16/2014	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 5:30PM	Trumbull Energy Services, Penn Line	<b>Construction</b> - lined the access road top of slope ditch with erosion control mulch blanket. <b>Drilling</b> - Continuous drilling
ACAA Pad 1	6:30AM - 5:30PM	Trumbull Energy Services, Lindy Paving	<b>Construction</b> - Placed stone on the well pad. Lindy Paving delivered stone.
ACAA FI-3	6:30AM - 5:30PM	Trumbull Energy Services	<b>Construction</b> - Excavated rock from the north cut area and hauled to embankment in the north fill area.
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM - 5:30PM	Alex E. Paris	Built ROW from Creek Crossing #10 at Station 120+00 toward Pad #4. Coated bore string pipe at bore exit.
Pipeline 2 - South	6:30AM - 5:30PM	Alex E. Paris	Welded pipe and dug ditch between Pad 2 access road and Cummings Rd. Also welded pipe between Cummings Rd and Radar Tower Rd. Finished install of pipe across Radar Tower Rd. Fused pipe along Cummings Rd for the water line for F13. Strung pipe and bent pipe from Radar Tower Rd to Pad 1.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Drilling</b> - Continuous drilling		
ACAA Pad 1	<b>Construction</b> - Trumbull will place stone on well pad and access road.		
ACAA FI-3	<b>Construction</b> - Trumbull will continue excavating and hauling to fill and will build the second north fill toe-key.		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	Continue building ROW from Creek Crossing #10 toward Pad 4		
Pipeline 2 - South	Continue welding pipe between Cummings Rd and Pad 2 access road. Continue digging ditch below Pad 2 access road. Backfill at Radar Tower Rd crossing.		