

Consol Energy ACAA Projects Daily Update

| Report Date: | 9/17/2014 | Day of Week: | Wednesday |
|----------------------|--|-----------------|---|
| Gates Open: | ZZ, QQQ | | |
| PREVIOUS DAY'S WORK | | | |
| Work Area | Working Hours | Vendors on Site | Work Description |
| ACAA Pad 2 | | | Drilling - Continuous drilling |
| ACAA Pad 1 | 6:30AM | 5:30PM | Trumbull Energy Services, Lindy Stone Construction - Place stone on well pad and access road. Lindy Paving delivered stone. |
| ACAA FI-3 | 6:30AM | 5:30PM | Trumbull Energy Services Construction - Excavated rock from the cut area in the base of the impoundment and hauled to embankment in the north fill area. Excavated and backfilled the second north toe-key. |
| ACAA Bridge 2 | | | No work |
| ACAA CI-1 | | | No work |
| ACAA CI-2 | | | No work |
| ACAA Pad 4 | | | No work |
| Pipeline 2 - North | 6:30AM | 5:30PM | Alex E. Paris Built ROW from Creek Crossing #10 toward Pad 4 |
| Pipeline 2 - South | 6:30AM | 5:30PM | Alex E. Paris Welded pipe between Cummings Rd and Pad 2 access road. Dug ditch below Pad 2 access road. Backfilled at Radar Tower Rd crossing (Cummings Rd. side). |
| TODAY'S PLANNED WORK | | | |
| Work Area | Planned Work Description | | |
| ACAA Pad 2 | Drilling - Continuous drilling | | |
| ACAA Pad 1 | Construction - Trumbull will continue to place stone on access road | | |
| ACAA FI-3 | Construction - Trumbull will excavate material from stockpile and place in embankment fills. | | |
| ACAA Bridge 2 | No work | | |
| ACAA CI-1 | No work | | |
| ACAA CI-2 | No work | | |
| ACAA Pad 4 | No work | | |
| Pipeline 2 - North | AEP will continue building ROW from Creek Crossing #10 toward Pad 4. String pipe between Creek Crossing #10 and Pad 4. Apply second coat of powercrete to welds on bore string. Engineer and bend pipe between HDD bore exit and STA 98+00 | | |
| Pipeline 2 - South | AEP will continue welding pipe between Cummings Rd and Pad 2 access road. Backfill at Radar Tower Rd crossing (Pad 1 side). | | |