

Consol Energy ACAA Projects Daily Update

Report Date:	8/8/2014	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM 5:30PM	Penn Line, West Penn	Construction - No work; Production - Backfilling production line ditches; Drilling - No work;
ACAA Pad 1	6:30AM 5:30PM	Trumbull	Construction - Install rip rap apron;
ACAA FI-3	6:30AM 5:30PM	Trumbull	Construction - Rip rock;
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM 5:30PM	Land Clearing Specialists, Alex Paris	LCS processed trees from Station 72+00 to 75+00; AEP is building ROW for Station 30+50 to 37+00;
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Construction - Install access road gate;		
ACAA Pad 1	Construction - Fine grade road;		
ACAA FI-3	Construction - Rip, push rock;		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	LCS is processing trees from Station 120+00 to Pad 4		

Consol Energy ACAA Projects Daily Update

Report Date:	8/11/2014	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			

Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2				Saturday/Sunday - No work
ACAA Pad 1				Saturday/Sunday - No work
ACAA FI-3				Saturday/Sunday - No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	5:30PM	Land Clearing Specialists	Saturday - LCS is clearing the 376 bore pit and processing trees in Zone 2; Sunday - No work

TODAY'S PLANNED WORK

Work Area	Planned Work Description
ACAA Pad 2	Construction - Install access road gate and fence screening; Production - Pressure testing the flow lines and start demobilization of contracting from the pad; Drilling - Move in and rig up;
ACAA Pad 1	Construction - Fine grade road;
ACAA FI-3	Construction - Rip rock
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
ACAA Pad 4	No work
Pipeline 2 - North	No work
Pipeline 2 - South	LCS is removing logs off Section 2 between Cummings Rd and Radio Tower Rd. Chipping from Station 75+50 to 79+50 in Zone 1; AEP is fusing pipe;

Consol Energy ACAA Projects Daily Update

Report Date:	8/12/2014	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	2:30AM	7:30PM	Neel's Fencing, West Penn, B&B Oilfield Svc, Diamond Technical Svc.	Construction - Install access road gate and pad fence screening; Production - Pressure testing the flow lines and start demobilization of contracting from the pad; Drilling - Move in and rig up;

ACAA Pad 1	6:30AM	2:30PM	Trumbull	Construction - Fine grade road;
ACAA FI-3	6:30AM	5:30PM	Trumbull	Construction - Grade area for coal stockpiling;
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	5:30PM	Land Clearing Specialist, Alex Paris	LCS removed logs off Section 2 between Cummings Rd and Radio Tower Rd, chipping from Station 75_50 to 79+50. AEP fused pipe.

TODAY'S PLANNED WORK

Work Area	Planned Work Description			
ACAA Pad 2	Construction - Repair E&S issues; Production - Equipment removed from location - no work until later date; Drilling - Move in and rig up;			
ACAA Pad 1	Construction - Repair E&S issues;			
ACAA FI-3	Construction - Repair E&S issues;			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	AEP inspected the ROW for environmental concerns after a big rain the night before; PVE Sheffler also performing environmental inspection; LCS not working on ROW because it is too wet;			

Consol Energy ACAA Projects Daily Update

Report Date:	8/13/2014	Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	2:30PM	7:30PM	Neel's Fencing	Construction - Install fence screening;
ACAA Pad 1	6:30AM	2:30PM	Trumbull	Construction - Repair E&S issues;
ACAA FI-3	6:30AM	5:30PM	Trumbull	Construction - Repair E&S issues;

ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	5:30PM	Alex Paris, PVE Sheffler, Land Clearing Specialists	AEP inspected the ROW for environmental concerns after a big rain the night before; PVE Sheffler also performing environmental inspection; LCS not working on ROW because it is too wet;
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Construction - Installing fence screening, installing slope matting and swale matting; Drilling - Move in and rig up;			
ACAA Pad 1	Construction - Repair E&S issues;			
ACAA FI-3	Construction - Repair E&S issues;			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	LCS is not working on the ROW but moving equipment over to Zone 1 to clear the south side of Hwy 376 bore pit for Penn Line; AEP is assessing the ROW for work possibilities; PVE Sheffler is surveying a waterline at McClaren Rd for the bore permit and the 376 bore pit in Zone 1.			