

### Consol Energy ACAA Projects Daily Update

Report Date:	8/14/2014	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30AM - 5:30PM	Neel's Fencing	<b>Construction</b> - Installing fence screening, installing slope matting and swale matting; <b>Drilling</b> - Move in and rig up;
ACAA Pad 1	6:30AM - 5:30PM	Trumbull	<b>Construction</b> - Repair E&S issues;
ACAA FI-3	6:30AM - 5:30PM	Trumbull	<b>Construction</b> - Repair E&S issues;
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM - 5:30PM	Land Clearing Specialists, Alex Paris, Sheffler	LCS moving equipment to Zone 1 to clear the south side of Hwy 376 bore pit for Penn Line. AEP assessing ROW. Sheffler surveying a water line at McClaren Rd for bore permit and 376 bore pit in Zone 1.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Construction</b> - Duquesne Light Power line relocation along access road; <b>Drilling</b> - Move in and rig up;		
ACAA Pad 1	<b>Construction</b> - Repair E&S issues		
ACAA FI-3	<b>Construction</b> - Repair E&S issues		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	No Report		

### Consol Energy ACAA Projects Daily Update

Report Date:	8/15/2014	Day of Week:	Friday
--------------	-----------	--------------	--------

Gates Open: ZZ, QQQ

PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	2:30PM	7:30PM	Duquesne Light	<b>Construction</b> - Power line relocation along access road; <b>Drilling</b> - Move in and rig up;
ACAA Pad 1	6:30AM	2:30PM	Trumbull	<b>Construction</b> - Grading well pad/installing berms;
ACAA FI-3	6:30AM	5:30PM	Trumbull	<b>Construction</b> - Repair E&S issues;
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South				No Report
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	<b>Construction</b> - Sign installation; <b>Drilling</b> - Move in and rig up;			
ACAA Pad 1	<b>Construction</b> - Grading well pad, installing berms;			
ACAA FI-3	<b>Construction</b> - Repair E&S issues;			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	No Report			

**Consol Energy ACAA Projects Daily Update**

Report Date:	8/18/2014	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description

ACAA Pad 2				<b>Construction</b> - No work; <b>Drilling</b> - Began drilling Sunday;
ACAA Pad 1	6:30AM	5:30PM	Trumbull	<b>Construction</b> -Grading well pad, installing berms;
ACAA FI-3				<b>Construction</b> - No work;
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South				No Report

**TODAY'S PLANNED WORK**

<b>Work Area</b>	<b>Planned Work Description</b>
ACAA Pad 2	<b>Construction</b> - Move/install signage; <b>Drilling</b> - Continue drilling;
ACAA Pad 1	<b>Construction</b> - Build berms, fine grade pad;
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	<b>Construction</b> - Grind stumps, install filter socks;
ACAA Pad 4	No work
Pipeline 2 - North	No work
Pipeline 2 - South	LCS continued processing trees in Zone 2 between STA 125+00 and Pad 4; AEP taking delivery of pipe loads in laydown yard. Work to remove chips from ROW near Pad 1

**Consol Energy ACAA Projects Daily Update**

Report Date:	8/19/2014	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
<b>PREVIOUS DAY'S WORK</b>				
<b>Work Area</b>	<b>Working Hours</b>		<b>Vendors on Site</b>	<b>Work Description</b>
ACAA Pad 2	8:00AM	4:00PM	Penn Mechanical	<b>Construction</b> - Move/install signage;
ACAA Pad 1	6:30AM	4:30PM	Trumbull	<b>Construction</b> - Build berms, fine grade pad
ACAA FI-3				No work

ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2	6:30AM	6:30PM	Land Clearing Specialists, Weaver Express	<b>Construction</b> - Grind stumps, install filter sock
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South	6:30AM	6:30PM	Land Clearing Specialists, Alex Paris	LCS continued processing trees in Zone 2 between STA 125+00 and Pad 4; AEP took delivery of pipe loads in the laydown yard, fabricated steel gas line pieces in yard, worked to remove chips from ROW near Pad 1;
<b>TODAY'S PLANNED WORK</b>				
<b>Work Area</b>	<b>Planned Work Description</b>			
ACAA Pad 2	<b>Construction</b> - No work			
ACAA Pad 1	<b>Construction</b> - Build berms, fine grade pad, install drainage;			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	<b>Construction</b> - Grind stumps, install filter sock;			
ACAA Pad 4	No work			
Pipeline 2 - North	No work			
Pipeline 2 - South	LCS will continue processing trees on the pipeline ROW in Zone 2 near Pad 4; AEP will continue welding pipe in both the yard and near Cummings Rd at STA 41+50 in Zone 1. Also continue to process chips and build ROW near Pad 1 and in Zone 1. Continue taking delivery of pipe at the laydown yard.			