

Consol Energy ACAA Projects Daily Update

Report Date:	2/3/2015	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2	7:00AM - 3:00PM	Golden Triangle	Construction - Golden Triangle is excavating for 54" RCP endwalls.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			Construction - No work due to weather.
Pipeline 2 - North	6:30AM - 6:30PM	Alex E. Paris	AEP is boring Wetland 12; Backfilling ROW from 192+00 to 197+00 and 173+00 to 167+00; Welding in the laydown yard.
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	Construction - Will update tomorrow.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Construction - Will update tomorrow.		
Pipeline 2 - North	AEP is still boring Wetland 12; Backfilling from 173+00 to 167+00; Backfilling 197+00 to 192+00. Welded on fabrication in the yard.		
Pipeline 2 - South	AEP is installing a Stream Crossing 1 bridge; They core drilled the opening in 8" water vault near Pad 2.		