

### Consol Energy ACAA Projects Daily Update

| Report Date:         | 2/2/2015   |        | Day of Week:    | Monday  |
|----------------------|--|--------|-----------------|---|
| Gates Open:          | ZZ, QQQ  |        |                 |   |
| PREVIOUS DAY'S WORK  |  |        |                 |   |
| Work Area            | Working Hours  |        | Vendors on Site | Work Description  |
| ACAA Pad 2           |  |        |                 | <b>Drilling</b> - Continuous drilling   |
| ACAA Pad 1           |  |        |                 | <b>Drilling</b> - Rig moved off location 01/02/2015   |
| ACAA FI-3            |  |        |                 | No work   |
| ACAA Bridge 2        | 7:00AM   | 3:00PM | Golden Triangle | Construction - Fine graded roadway stone.<br>No work Saturday and Sunday.   |
| ACAA CI-1            |  |        |                 | No work   |
| ACAA CI-2            |  |        |                 | No work   |
| ACAA Pad 4           | 7:00AM   | 3:00PM | Trumbull        | <b>Construction</b> - Friday Trumbull placed one round of stone in morning on the access road, shut down due to icy conditions. No work due to weather Saturday and Sunday. |
| Pipeline 2 - North   |  |        |                 | No work Friday, Saturday and Sunday because of weather.   |
| Pipeline 2 - South   |  |        |                 | All work is complete until time to test the pipe.   |
| TODAY'S PLANNED WORK |  |        |                 |   |
| Work Area            | Planned Work Description   |        |                 |   |
| ACAA Pad 2           | <b>Drilling</b> - Continuous drilling  |        |                 |   |
| ACAA Pad 1           | <b>Drilling</b> - Rig moved off location 01/02/2015  |        |                 |   |
| ACAA FI-3            | No work  |        |                 |   |
| ACAA Bridge 2        | <b>Construction</b> - Golden Triangle is excavating for 54" RCP endwalls.  |        |                 |   |
| ACAA CI-1            | No work  |        |                 |   |
| ACAA CI-2            | No work  |        |                 |   |
| ACAA Pad 4           | <b>Construction</b> - No work due to weather.  |        |                 |   |
| Pipeline 2 - North   | AEP is boring Wetland 12; Backfilling ROW from 192+00 to 197+00 and 173+00 to 167+00; Welding in the laydown yard. |        |                 |   |
| Pipeline 2 - South   | All work is complete until time to test the pipe.  |        |                 |   |