

Consol Energy ACAA Projects Daily Update

Report Date:	1/28/2015	Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2				Drilling - Continuous drilling
ACAA Pad 1				Drilling - Rig moved off location 01/02/2015
ACAA FI-3	6:30AM	7:00PM	HCSI	Construction - Removing Materials and Working on Impoundment Fencing
ACAA Bridge 2	7:00AM	5:00PM	Golden Triangle	Construction - Prepping to Install Underdrain and Drainage.
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4	6:30AM	7:00PM	Trumbull, Neel's Fence	Construction - Trumbull is placing stone on the AST Pad and Access Road; Neel's Fence is installing the pad perimeter fence.
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	AEP is boring Wetland 12; Installing pipe from 167+00 to 173+00; Installing pipe from 190+00 to 197+00; Backfilling pipe at 203+00.
Pipeline 2 - South				All work is complete until time to test the pipe.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Drilling - Continuous drilling			
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015			
ACAA FI-3	Construction - HCSI is removing materials and working on impoundment fencing.			
ACAA Bridge 2	Construction - Golden Triangle prepping to install drainage.			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	Construction - Trumbull is stabilizing the pad and placing stone; Neels Fence is installing the pad perimeter fence.			
Pipeline 2 - North	AEP is boring Wetland 12; Installing pipe; Backfilling pipe.			
Pipeline 2 - South	All work is complete until time to test the pipe.			