

### Consol Energy ACAA Projects Daily Update

| Report Date:         | 1/26/2015   | Day of Week: | Monday                 |   |
|----------------------|---|--------------|------------------------|---|
| Gates Open:          | ZZ, QQQ   |              |                        |   |
| PREVIOUS DAY'S WORK  |   |              |                        |   |
| Work Area            | Working Hours   |              | Vendors on Site        | Work Description  |
| ACAA Pad 2           |   |              |                        | <b>Drilling</b> - Continuous drilling   |
| ACAA Pad 1           |   |              |                        | <b>Drilling</b> - Rig moved off location 01/02/2015   |
| ACAA FI-3            |   |              |                        | No work   |
| ACAA Bridge 2        | 7:00AM  | 5:00PM       | Golden Triangle        | <b>Construction</b> - Stripped forms and graded the access road; Undercut access road. No work Saturday or Sunday.  |
| ACAA CI-1            |   |              |                        | No work   |
| ACAA CI-2            |   |              |                        | No work   |
| ACAA Pad 4           | 6:30AM  | 5:30PM       | Trumbull, Neel's Fence | <b>Construction</b> - Trumbull continued placing stone on the access road. Neel's Fence installed the pad perimeter fence. No work Saturday or Sunday.  |
| Pipeline 2 - North   | 6:30AM  | 6:30PM       | Alex E. Paris          | AEP is welding to tie in Vortex Rd crossing to existing pipeline. Welding to extend steel and water lines for Hydrostatic Testing. Starting to construct bore and receiving pits for Wetland 12. Info may need updated – no report received 1/26/2015 |
| Pipeline 2 - South   |   |              |                        | All work is complete until time to test the pipe.   |
| TODAY'S PLANNED WORK |   |              |                        |   |
| Work Area            | Planned Work Description  |              |                        |   |
| ACAA Pad 2           | <b>Drilling</b> - Continuous drilling   |              |                        |   |
| ACAA Pad 1           | <b>Drilling</b> - Rig moved off location 01/02/2015   |              |                        |   |
| ACAA FI-3            | No work   |              |                        |   |
| ACAA Bridge 2        | <b>Construction</b> - Golden Triangle is working on the road undercut.  |              |                        |   |
| ACAA CI-1            | No work   |              |                        |   |
| ACAA CI-2            | No work   |              |                        |   |
| ACAA Pad 4           | <b>Construction</b> - Trumbull is placing stone on the access road.   |              |                        |   |
| Pipeline 2 - North   | AEP is welding to tie in Vortex Rd crossing to existing pipeline. Welding to extend steel and water lines for Hydrostatic Testing. Starting to construct bore and receiving pits for Wetland 12. Info may need updated – no report received 1/26/2015 |              |                        |   |
| Pipeline 2 - South   | All work is complete until time to test the pipe.   |              |                        |   |