

### Consol Energy ACAA Projects Daily Update

Report Date:	1/23/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			<b>Drilling</b> - Continuous drilling
ACAA Pad 1			<b>Drilling</b> - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2	7:00AM - 3:00PM	Golden Triangle	<b>Construction</b> - Golden Triangle poured the remaining shoulder concrete and graded the access road.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30AM - 5:30PM	Trumbull, Neel's Fence	<b>Construction</b> - Trumbull continued placing stone on the access road from the top of the hill to past the pipeline crossing; Neel's installed perimeter fence on the pad.
Pipeline 2 - North	6:30AM - 6:30PM	Alex E. Paris	Welded at Station 167+50 to tie in Vortex Rd crossing to existing pipeline; Welded at Station 202+20 to extend steel and water lines for Hydrostatic Testing; Starting to construct bore and receiving pits for Wetland 12
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Drilling</b> - Continuous drilling		
ACAA Pad 1	<b>Drilling</b> - Rig moved off location 01/02/2015		
ACAA FI-3	<b>Construction</b> - HCSI is finishing the bird netting fence installation		
ACAA Bridge 2	<b>Construction</b> - Golden Triangle is grading the access road.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	<b>Construction</b> - Trumbull is placing access road stone and Neel's fence is installing the pad perimeter fence.		
Pipeline 2 - North	AEP is welding at Station 167+50 to tie in Vortex Rd crossing to existing pipeline. Welding at Station 202+20 to extend steel and water lines for Hydrostatic Testing; Starting to construct bore and receiving pits for Wetland 12.		
Pipeline 2 - South	All work is complete until time to test the pipe.		