

Consol Energy ACAA Projects Daily Update

Report Date:	1/22/2015	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		

PREVIOUS DAY'S WORK

Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2				Drilling - Continuous drilling
ACAA Pad 1				Drilling - Rig moved off location 01/02/2015
ACAA FI-3				No work
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle	Construction - Golden Triangle stripped forms, installed drainage, and began road grading.
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4	6:30AM	5:30PM	Trumbull, Neel's Fence	Construction - Trumbull is stabilizing the access road and placing stone; Neel's fence is installing fence
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	Welding in the yard; No work on ROW because of weather.
Pipeline 2 - South		AEP is wel		All work is complete until time to test the pipe.

TODAY'S PLANNED WORK

Work Area	Planned Work Description
ACAA Pad 2	Drilling - Continuous drilling
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015
ACAA FI-3	No work
ACAA Bridge 2	Construction - Golden Triangle is working on drainage and grading
ACAA CI-1	No work
ACAA CI-2	No work
ACAA Pad 4	Construction - Trumbull is placing stone on the access road; Neel's fence is installing fence
Pipeline 2 - North	AEP is welding at Station 167+50 to tie in Vortex Rd crossing to existing pipeline. Welding at Station 202+20 to extend steel and water lines for Hydrostatic Testing; Starting to construct bore and receiving pits for Wetland 12.
Pipeline 2 - South	All work is complete until time to test the pipe.