

### Consol Energy ACAA Projects Daily Update

Report Date:	1/20/2015	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2				<b>Drilling</b> - Continuous drilling
ACAA Pad 1				<b>Drilling</b> - Rig moved off location 01/02/2015
ACAA FI-3				No work
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle	<b>Construction</b> - Golden Triangle stripped forms, installed drainage, and began road grading.
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4	6:30AM	5:30PM	Trumbull, Neel's Fence	<b>Construction</b> - Trumbull is stabilizing the access road and placing stone; Neel's fence is installing fence
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	AEP is backfilling and grading around CI-2 water vault and pipeline. They are exposing utilities at the Vortex Rd crossing for tomorrow's pipe install. Exposing steel and water lines on the south side of McClaren Rd to extend them for the hydrostatic test.
Pipeline 2 - South				All work is complete until time to test the pipe.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	<b>Drilling</b> - Continuous drilling			
ACAA Pad 1	<b>Drilling</b> - Rig moved off location 01/02/2015			
ACAA FI-3	No work			
ACAA Bridge 2	<b>Construction</b> - Golden Triangle is working on drainage and grading			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	<b>Construction</b> - Trumbull is placing stone on the access road; Neel's fence is installing fence			
Pipeline 2 - North	AEP is reclaiming around CI-2 water vault; Installing pipe through Vortex Rd; Working on ROW on the south side of McClaren Rd.			
Pipeline 2 - South	AEP is working from Pad 2 towards RT.30 building a road for PennLine.			