

Consol Energy ACAA Projects Daily Update

Report Date:	1/19/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	7:00AM	5:00PM	ARS	Drilling - Continuous drilling. Construction - ARS re-graded slopes along the Pad 2 access road in preparation for re-seeding
ACAA Pad 1				Drilling - Rig moved off location 01/02/2015
ACAA FI-3				No work
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle	Construction - Golden Triangle stripped forms, installed drainage, and began road grading.
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4	6:30AM	5:30PM	Trumbull, Neel's Fence	Construction - Friday: Trumbull finished stabilizing the pad; began stabilizing the access road, installed access road drainage and placed stone on the access road; Neel's Fence continued installing fence on the pad. Saturday: Trumbull stabilized the access road and placed stone.
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	Friday: AEP is finishing water vault install for CI-2 and backfilling pipe; Moving equipment over for Vortex Rd crossing; Install fire suppression at 190+00 and ditch breakers. Saturday and Sunday: No work
Pipeline 2 - South				All work is complete until time to test the pipe.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Drilling - Continuous drilling			
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015			
ACAA FI-3	No work			
ACAA Bridge 2	Construction - Golden Triangle is working on drainage and grading			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	Construction - Trumbull is stabilizing the access road and placing stone; Neel's fence is installing fence			
Pipeline 2 - North	AEP is backfilling and grading around CI-1 water vault and pipeline; They are exposing utilities at the Vortex Rd Crossing for tomorrow's pipe install; Exposing steel and water lines on the south side of McClaren Rd to extend them for the hydrostatic test.			
Pipeline 2 - South	All work is complete until time to test the pipe.			