

Consol Energy ACAA Projects Daily Update

Report Date:	1/16/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Waiting on horizontal rig
ACAA FI-3			No work
ACAA Bridge 2	7:00AM - 5:00PM	Golden Triangle	Construction - Golden Triangle is forming concrete shoulders.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30AM - 7:00PM	Trumbull, Penn Line, Neels Fence	Construction - Trumbull is stabilizing the pad and placing stone; Penn Line is installing electrical facilities; Neels Fence is installing the pad perimeter fence.
Pipeline 2 - North	6:30AM - 6:30PM	Alex E. Paris	AEP is finishing water vault install for CI-2 and backfilling pipe; Moving equipment over for Vortex Rd crossing; Install fire suppression at 190+00 and ditch breakers.
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Waiting on horizontal rig.		
ACAA FI-3	No work		
ACAA Bridge 2	Construction - Golden Triangle is working on concrete shoulders.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Construction - Trumbull is stabilizing the pad and placing stone; Penn Line is installing electrical facilities; Neels Fence is installing the pad perimeter fence.		
Pipeline 2 - North	no work - AEP training today.		
Pipeline 2 - South	All work is complete until time to test the pipe.		