

### Consol Energy ACAA Projects Daily Update

Report Date:	1/15/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			<b>Drilling</b> - Continuous drilling
ACAA Pad 1			<b>Drilling</b> - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2	7:00 AM	5:00 PM	Golden Triangle <b>Construction</b> - Forming concrete shoulders.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30 AM	7:00 PM	Trumbull, Penn Line, Neels Fence <b>Construction</b> - Trumbull is stabilizing the pad and placing stone; Penn Line is installing electrical facilities; Neels Fence is installing the pad perimeter fence.
Pipeline 2 - North	6:30 AM	6:30 PM	Alex E. Paris AEP installing pipe to CI-1; Backfilling 173+00 to 180+00; Backfilling around road crossing at 190+00; Digging ditch from 196+00 to 190+00.
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Drilling</b> - Continuous drilling		
ACAA Pad 1	<b>Drilling</b> - Rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	<b>Construction</b> - Golden Triangle is forming concrete shoulders.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	<b>Construction</b> - Trumbull is stabilizing the pad and placing stone; Penn Line is installing electrical facilities; Neels Fence is installing the pad perimeter fence.		
Pipeline 2 - North	AEP is finishing water vault install for CI-2 and backfilling pipe; Moving equipment over for Vortex Rd crossing; Install fire suppression at 190+00 and ditch breakers.		
Pipeline 2 - South	All work is complete until time to test the pipe.		