

Consol Energy ACAA Projects Daily Update

Report Date:	1/14/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2	7:00am	3:00pm	Golden Triangle
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30am	5:30pm	Penn Line, Trumbull, Neels Fence
Pipeline 2 - North	6:30am	5:30pm	Alex E. Paris
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling; Construction - MEI systems is installing cameras on the well pad with assistance from Penn Line.		
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015; Construction - MEI systems is installing cameras on the well pad with assistance from Penn Line.		
ACAA FI-3	No work		
ACAA Bridge 2	Construction - Golden Triangle is forming concrete shoulders.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Construction - Trumbull is stabilizing the pad and placing stone; Penn Line is installing electrical facilities; Neels Fence is installing the pad perimeter fence.		
Pipeline 2 - North	AEP is installing waterline to CI-2; Backfilling from 173+00 towards 180+00; Reclaiming access road crossing at MCA 4A; Digging ditch from 196+00; Reclaiming from 199+00 to 196+00.		
Pipeline 2 - South	All work is complete until time to test the pipe.		