

Consol Energy ACAA Projects Daily Update

Report Date:	1/13/2015	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2	7:00am	3:00pm	Golden Triangle Construction - Formed and installed rebar for the approach slabs.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30am	5:30pm	Penn Line Construction - Poured concrete for the breaker pad, pulled aerial wire, and installed guide wires; No other work due to weather.
Pipeline 2 - North			No work due to weather.
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	Construction - Golden Triangle is pouring the approach slab concrete.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Construction - Trumbull is stabilizing the pad and placing stone; Penn Line is installing electrical facilities; Neel's Fence is installing the pad perimeter fence.		
Pipeline 2 - North	AEP is installing water vault and pipeline to CI-2; Backfilling from 173+00 towards 180+00; Installing pipeline across access road MCA 4A.		
Pipeline 2 - South	All work is complete until time to test the pipe.		