

Consol Energy ACAA Projects Daily Update

Report Date:	1/12/2015		Day of Week:	Monday
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2				Drilling - Continuous drilling
ACAA Pad 1				Drilling - Rig moved off location 01/02/2015
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4	6:30 AM	5:30 PM	Trumbull, Land Clearing Specialists, Beitzel, Penn Lines.	Construction - Stockpiled stone, installed vent lines, installed electrical conduit, and graded the pad/access road. Land Clearing Specialists hauled out mulch from the tank pad; Beitzel installed vent lines; Penn Lines prepped their breaker pad and installed aerial lines. No work Saturday or Sunday.
Pipeline 2 - North	6:30 AM	5:00 PM	Alex E. Paris	AEP is working on CI-2 water vault and pipeline; Final jeeeping pipe for backfilling from Station 173+00 towards 178+00; Final jeeeping pipe for backfilling from 199+00 to 197+00. No work Saturday or Sunday.
Pipeline 2 - South				All work is complete until time to test the pipe.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Drilling - Continuous drilling			
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	Construction - Trumbull cancelled work due to weather; Penn Lines is pouring concrete for the breaker pad and installing aerial lines.			
Pipeline 2 - North	No work due to weather.			
Pipeline 2 - South	All work is complete until time to test the pipe.			