

Consol Energy ACAA Projects Daily Update

Report Date:	01/07/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Continuous drilling
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30AM - 5:00PM	Trumbull, Penn Line Svc	Construction - Trumbull excavated the entrance to the access road at McClaren Rd and undercut unsuitable subgrade material; Trumbull stockpiled stone at the well pad; Penn Line Svc installed power lines in the pipeline ROW.
Pipeline 2 - North	6:30AM - 6:30PM	Alex E. Paris	Install water vault and poly to CI-2; Restoring ROW between 116+00 to 120+00; Installing steel from 182+00 to 186+00; Installing steel from 196+00 to 198+00.
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Continuous drilling		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Construction - Trumbull is excavating the access road entrance and grading access road slopes; Benn line is installing the power line to Pad 4; Trumbull is stockpiling stone at Pad 4.		
Pipeline 2 - North	AEP is mulching and seeding around the Airport Training Center; Still installing water line vault and pipe to CI-2; Digging ditch from 173+00 to 182+00; Digging ditch from 196+00 to 190+00.		
Pipeline 2 - South	All work is complete until time to test the pipe.		