

Consol Energy ACAA Projects Daily Update

Report Date:	1/6/2015	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Continuous drilling
ACAA FI-3			No work
ACAA Bridge 2	7:00AM - 3:00PM	Golden Triangle	Construction - Installed drainage, formed approach slabs, and installed approach slab rebar.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30AM - 5:00PM	Trumbull, Penn Line Svc	Construction - Trumbull excavated the entrance to the access road at McClaren Rd; Penn Line Svc installed power lines in the pipeline ROW.
Pipeline 2 - North	6:30AM - 6:30PM	Alex E. Paris	Install water vault for CI-2; Reclaim ROW at Station 112+00 to 116+00; Welding pipe for Vortec Rd crossing; Welding pipe for tie in at Station 196+00 to 199+00.
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling. Construction - ARS is performing road maintenance.		
ACAA Pad 1	Drilling - Continuous drilling		
ACAA FI-3	Construction - HCSI is installing bird netting fence.		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Construction - Trumbull is excavating the access road entrance and grading access road slopes; Penn Line is installing the power line to Pad 4; Trumbull is stockpiling stone at Pad 4.		
Pipeline 2 - North	AEP is installing water vault for CI-2; Reclaiming ROW at Station 112+00 to 116+00; Welding pipe for Vortec Rd crossing; Welding pipe for tie in at Station 196+00 to 199+00.		
Pipeline 2 - South	All work is complete until time to test the pipe.		